

Limited Lead-Based Paint Survey

Site:

Porter County Education Services
Special Education Learning Facility
750 Ransom Road
Valparaiso, IN 46385

Prepared For:

Mr. Matthew Kastl, Director of Facilities
Porter County Education Services
750 Ransom Road
Valparaiso, IN 46385

Project Number: 21.1387.3

Date of Report: August 16, 2021



AMERECO, INC.

CONSULTING • ENGINEERING • PROJECT MANAGEMENT © 1986-2021
OVER 25 YEARS OF EXCEPTIONAL SERVICE

August 16, 2021

Mr. Matthew Kastl, Director of Facilities
Porter County Education Services
750 Ransom Road
Valparaiso, IN 46385

**Re: Limited Lead-Based Paint Survey
Porter County Special Education Learning Facility (SELF)
750 Ransom Road, Valparaiso, IN 46385
Project No: 21.1387.3**

Dear Mr. Kastl:

Thank you for the opportunity to provide you and the Porter County Education Service with this service. This limited lead-based paint (LBP) survey was conducted on March 23 and August 3, 2021, by Devyn Unger, License: IND001416, Expiration: 5/19/2022 at the Porter County Special Education Learning Facility (SELF) building located at 750 Ransom Road, Valparaiso, Porter County, Indiana, 46385. All sampling and analyses were performed in accordance with all applicable local, state, and federal rules and regulations.

Background

The Indiana State Department of Health (ISDH) and the Environmental Protection Agency (EPA) define lead-based paint (LBP) as being $\geq 1.0 \text{ mg/cm}^2$.

Regulatory dust hazard levels have not been established for school buildings and/or other public use buildings. Currently, lead dust hazard levels have only been established by the Indiana State Department of Health (ISDH), Environmental Protection Agency (EPA) and the Department of Housing and Urban Development (HUD) for residential structures built prior to 1978. The current EPA and HUD regulations identify lead dust hazards to contain concentrations of lead equal to or greater than: $10 \mu\text{g}/\text{ft}^2$ for floors and $100 \mu\text{g}/\text{ft}^2$ for window sills.

Therefore, for purposes of this inspection, we have utilized the ISDH, EPA and HUD lead dust hazard levels to determine if there are any lead-dust hazards within the building.

Inspection

Lead-Paint Inspection

During the lead paint survey performed on March 23, 2021, the sides of the building were labeled A, B, C & D. By convention, Side A is the side from which the building address is taken, Ransom Road, and the other sides follow in a clockwise direction. Rooms/areas within the building were labeled by current use and/or the room numbers. Please refer to the attached site plans that depict the sample locations.

The survey was conducted utilizing a Viken Detection Pb200i, 57 Cobalt sourced, X-ray Fluorescent (XRF) instrument. Painted building materials were tested using the XRF to characterize components that contain lead-based paint to ensure proper measures are taken during any future renovation activities.

Lead Dust Sampling

In addition to the lead-paint inspection, lead dust wipe sampling was performed on August 3, 2021, within the building. In total, fourteen (14) lead dust wipe samples were collected from floors and window sills

throughout the building. The samples were collected from areas that were identified to contain lead-based paint and/or areas that are likely to be frequented by children under 6 and/or children that are likely to spend time on the floor. Please refer to the attached Floor Plans depicting approximate sample locations.

Findings

Lead-Based Paint Inspection

During the inspection, a total of two hundred and twenty-seven (227) materials were tested throughout the building. Of the materials tested, thirty (30) were identified to contain LBP. All of the materials identified to contain LBP were intact at the time of inspection and were therefore not considered to be lead hazards. Please see the attached XRF results for details on testing locations and surfaces identified to contain LBP.

The following table Identifies the materials identified to contain LBP:

| Identified Lead-Based Paint | | | | | |
|-----------------------------|-----------|------|-----------|-----------|-----------|
| Room | Component | Side | Substrate | Color | Notes |
| Cafeteria | Wall | A | Drywall | Yellow | Wallpaper |
| Cafeteria | Wall | C | Drywall | Yellow | Wallpaper |
| Cafeteria | Wall | D | Drywall | Yellow | Wallpaper |
| Cafeteria | Wall | B | Drywall | Yellow | Wallpaper |
| F1 | Wall | C | Drywall | Tan | Wallpaper |
| D5 | Wall | B | Drywall | Yellow | Wallpaper |
| D3 | Wall | D | Drywall | Yellow | Wallpaper |
| C10 | Wall | C | Drywall | Yellow | Wallpaper |
| C10 Office | Wall | A | Drywall | Yellow | Wallpaper |
| C10 Office | Wall | C | Drywall | Lt. Green | Wallpaper |
| C6 | Wall | C | Drywall | Lt. Blue | Wallpaper |
| C6 Office | Wall | D | Drywall | Lt. Blue | Wallpaper |
| C6 Office | Wall | B | Drywall | Lt. Blue | Wallpaper |
| B13 | Wall | C | Drywall | Tan | Wallpaper |
| B13 Office | Wall | A | Wood | Orange | Wallpaper |
| B13 Office | Wall | C | Wood | Yellow | Wallpaper |
| B11 | Wall | B | Drywall | Yellow | Wallpaper |
| B Hall | Wall | A | Drywall | Tan | Wallpaper |
| B8 | Wall | D | Drywall | Tan | Wallpaper |
| B8 Office | Wall | D | Drywall | Tan | Wallpaper |
| B6 | Wall | A | Drywall | Lt. Blue | Wallpaper |
| G1 | Wall | C | Drywall | White | Wallpaper |
| G4 | Wall | A | Drywall | White | Wallpaper |
| G7 | Wall | B | Drywall | Lt. Green | Wallpaper |
| G7 | Wall | C | Drywall | Lt. Green | Wallpaper |
| G7 | Wall | D | Drywall | Lt. Green | Wallpaper |
| G Hall | Wall | B | Drywall | Tan | Wallpaper |
| G12 | Wall | D | Drywall | White | Wallpaper |
| Nurses Office | Wall | A | Drywall | White | Wallpaper |
| Nurses Office | Wall | B | Drywall | White | Wallpaper |
| A20 | Wall | A | Drywall | Gray | Wallpaper |

Note – A lead-based paint hazard is defined as lead-based paint in a non-intact condition or has a high potential for becoming non-intact.

Lead Dust Wipes

I am pleased to inform you that no lead dust hazards were detected during this assessment. In fact, no concentration of lead dust was identified in any of the samples collected above the level of detection. Please see the attached laboratory report and Floor Plans for all sample locations and results.

Conclusion

Please be advised that LBP was identified on the walls with painted wallpaper of a specific texture at various locations within the building. Multiple wallpapers of varying textures were tested as part of this investigation and only one particular texture was positive for LBP. Please refer to the attached XRF results and site plan for known locations.

All components that have been identified to contain LBP must be handled following the EPA Lead Renovation, Repair and Painting Rule (RRP) and Occupational Health and Safety Administration (OSHA) rules, regulations and standards. In addition, any walls covered with similar wallpaper coverings that were not tested during the inspection must be assumed to contain lead-based paint until they can be tested and proven otherwise.

Recommendations

Based on the findings, no lead-based paint and/or dust hazards have been identified within the building.

Therefore, it is my professional recommendation that all materials that have been identified to contain LBP within areas frequented by children aged 6 and younger be handled following the EPA Lead Renovation, Repair and Painting Rule (RRP) if they will be disturbed or become deteriorated. In addition, the OSHA Lead Standard for the Construction Industry, 29 CFR 1926.62 covers lead in a variety of forms, including paint with any detectable amounts of lead. During any renovation projects performed within the building, engineering and work practice controls should be implemented to reduce and maintain employee exposure to lead concentrations at or below the permissible exposure limit (PEL) of 50 µg/m³ over an 8-hour work period. All workers performing work within the building shall have the appropriate EPA RRP and general OSHA training.

Report Limitations


This report describes the results of Amereco Engineering's investigation to assess the building for lead-based paint and lead dust hazards. The conclusions stated herein represent the material facts and conditions associated with the subject property.

The findings of this report are valid this date. Changes in the condition of the property can occur with passage of time, whether they are due to natural processes or human activities on this or adjacent properties. In addition, changes in the state-of-the-art and/or government codes may occur. Due to such changes, the findings of this report may be invalidated wholly or in part by changes beyond our control.

The final assessment of the potential for the existence of lead-based paint at the site should be considered a professional opinion based on the data obtained during the investigation. These opinions have been derived in accordance with current standards of practice and no warranty is expressed or implied.

Please call if you have any questions.

Respectfully,



Devyn Unger
Lead Risk Assessor

Table of Contents

| | <u>No. of Pages</u> |
|--|---------------------|
| XRF Results – Positives | 2 Pages |
| XRF Results - All | 9-Pages |
| Floor Plans | 2-Pages |
| Photographic Documentation..... | 2-Pages |
| Laboratory Lead Dust Wipe Results | 3-Pages |
| XRF Performance Characteristic Sheet | 3 Pages |

XRF Results - All Positives
 Porter County Education Services
 Special Education Learning Facility
 Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|-----------------------------|--------------------|------------------|-----------------|----------|------------|-------------|----------|----------------|---------------|--------------|-----------|
| 18192 | 1 | Positive | 3/23/2021 | 9:52:03 | | Calibration | | | | | 1.0 Front |
| 18193 | 1.1 | Positive | 3/23/2021 | 9:52:22 | | Calibration | | | | | 1.0 Front |
| 18194 | 1.1 | Positive | 3/23/2021 | 9:52:40 | | Calibration | | | | | 1.0 Front |
| 18209 | 1.2 | Positive | 3/23/2021 | 10:30:47 | Cafeteria | Wall | A | Drywall | Intact | Yellow | |
| 18210 | 1 | Positive | 3/23/2021 | 10:31:30 | Cafeteria | Wall | C | Drywall | Intact | Yellow | |
| 18211 | 1.4 | Positive | 3/23/2021 | 10:31:59 | Cafeteria | Wall | D | Drywall | Intact | Yellow | |
| 18212 | 1.1 | Positive | 3/23/2021 | 10:32:37 | Cafeteria | Wall | B | Drywall | Intact | Yellow | |
| 18215 | 1.1 | Positive | 3/23/2021 | 10:38:24 | F1 | Wall | C | Drywall | Intact | Tan | |
| 18236 | 1 | Positive | 3/23/2021 | 11:19:50 | D5 | Wall | B | Drywall | Intact | Yellow | |
| 18240 | 1.2 | Positive | 3/23/2021 | 11:21:49 | D3 | Wall | D | Drywall | Intact | Yellow | |
| 18260 | 1.1 | Positive | 3/23/2021 | 11:37:01 | C10 | Wall | C | Drywall | Intact | Yellow | |
| 18261 | 1.5 | Positive | 3/23/2021 | 11:41:12 | C10 Office | Wall | A | Drywall | Intact | Yellow | |
| 18262 | 1.5 | Positive | 3/23/2021 | 11:41:36 | C10 Office | Wall | C | Drywall | Intact | Lt. Green | |
| 18270 | 1.2 | Positive | 3/23/2021 | 11:47:59 | C6 | Wall | C | Drywall | Intact | Lt. Blue | |
| 18272 | 1.4 | Positive | 3/23/2021 | 11:50:18 | C6 Office | Wall | D | Drywall | Intact | Lt. Blue | |
| 18273 | 1.5 | Positive | 3/23/2021 | 11:50:53 | C6 Office | Wall | B | Drywall | Intact | Lt. Blue | |
| 18291 | 1.4 | Positive | 3/23/2021 | 12:12:37 | B13 | Wall | C | Drywall | Intact | Tan | |
| 18296 | 1 | Positive | 3/23/2021 | 12:15:22 | B13 Office | Wall | A | Wood | Intact | Orange | |
| 18297 | 1.6 | Positive | 3/23/2021 | 12:15:54 | B13 Office | Wall | C | Wood | Intact | Yellow | |
| 18301 | 1.1 | Positive | 3/23/2021 | 12:18:05 | B11 | Wall | B | Drywall | Intact | Yellow | |
| 18302 | 1.1 | Positive | 3/23/2021 | 12:23:10 | B Hall | Wall | A | Drywall | Intact | Tan | |
| 18305 | 1.1 | Positive | 3/23/2021 | 12:25:17 | B8 | Wall | D | Drywall | Intact | Tan | |
| 18306 | 1.1 | Positive | 3/23/2021 | 12:26:04 | B8 Office | Wall | D | Drywall | Intact | Tan | |
| 18307 | 1.6 | Positive | 3/23/2021 | 12:29:43 | B6 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18320 | 1.5 | Positive | 3/23/2021 | 13:40:56 | G1 | Wall | C | Drywall | Intact | White | |
| 18323 | 1.4 | Positive | 3/23/2021 | 13:49:54 | G4 | Wall | A | Drywall | Intact | White | |
| 18338 | 1.4 | Positive | 3/23/2021 | 14:18:09 | G7 | Wall | B | Drywall | Intact | Lt. Green | |
| 18339 | 1.3 | Positive | 3/23/2021 | 14:18:31 | G7 | Wall | C | Drywall | Intact | Lt. Green | |
| 18340 | 1.4 | Positive | 3/23/2021 | 14:18:52 | G7 | Wall | D | Drywall | Intact | Lt. Green | |
| 18341 | 1.5 | Positive | 3/23/2021 | 14:29:12 | G Hall | Wall | B | Drywall | Intact | Tan | |
| Mark34Wken Det4ation | Positive | 3/23/2021 | 14:31:52 | | G12 | Wall | D | Drywall | Intact | White | |

Model: Pb200i

Source: 57Co

Serial Number: 2510

Ameresco Engineering
 54 Michigan Avenue
 Valparaiso, IN 46385

XRF Results - All Positives
Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385

| 18349 | 1.5 | Positive | 3/23/2021 | 14:40:56 | Nurses Office | Wall | A | Drywall | Intact | White |
|-------|-----|----------|-----------|----------|---------------|-------------|---|---------|--------|-----------|
| 18351 | 1.4 | Positive | 3/23/2021 | 14:41:37 | Nurses Office | Wall | B | Drywall | Intact | White |
| 18402 | 1.3 | Positive | 3/23/2021 | 15:38:47 | A20 | Wall | A | Drywall | Intact | Gray |
| 18423 | 1.1 | Positive | 3/23/2021 | 16:25:10 | | Calibration | | | | 1.0 Front |
| 18424 | 1 | Positive | 3/23/2021 | 16:25:22 | | Calibration | | | | 1.0 Front |
| 18425 | 1.1 | Positive | 3/23/2021 | 16:25:35 | | Calibration | | | | 1.0 Front |

Make: Viken Detection
Model: Pb200i
Source: 57Co
Serial Number: 2510

Amereco Engineering
54 Michigan Avenue
Valparaiso, IN 46383

XRF Results

Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|-----------|--------------------|----------|-----------|----------|-------------|-------------|------|-----------|--------------|--------|-----------|
| 18192 | 1 | Positive | 3/23/2021 | 9:52:03 | | Calibration | | | | | 1.0 Front |
| 18193 | 1.1 | Positive | 3/23/2021 | 9:52:22 | | Calibration | | | | | 1.0 Front |
| 18194 | 1.1 | Positive | 3/23/2021 | 9:52:40 | | Calibration | | | | | 1.0 Front |
| 18195 | 0.2 | Negative | 3/23/2021 | 9:53:33 | Boiler Room | Boiler | A | Metal | Deteriorated | Gray | |
| 18196 | 0.1 | Negative | 3/23/2021 | 9:53:50 | Boiler Room | Boiler | A | Asbestos | Deteriorated | Gray | |
| 18197 | 0.1 | Negative | 3/23/2021 | 9:54:36 | Boiler Room | Pipe | A | Metal | Intact | Gray | |
| 18198 | -0.1 | Negative | 3/23/2021 | 9:55:22 | Boiler Room | Door | B | Metal | Deteriorated | White | |
| 18199 | 0 | Negative | 3/23/2021 | 9:55:40 | Boiler Room | Door Casing | B | Metal | Deteriorated | White | |
| 18200 | 0.3 | Negative | 3/23/2021 | 9:56:14 | Boiler Room | Door Lintel | B | Metal | Deteriorated | White | |
| 18201 | 0.6 | Negative | 3/23/2021 | 10:18:50 | North Hall | Wall | A | Drywall | Intact | Tan | |
| 18202 | 0.4 | Negative | 3/23/2021 | 10:19:06 | North Hall | Wall | C | Drywall | Intact | Tan | |
| 18203 | 0.2 | Negative | 3/23/2021 | 10:19:28 | North Hall | Door Casing | A | Metal | Intact | Brown | |
| 18204 | 0.6 | Negative | 3/23/2021 | 10:20:38 | North Hall | Door Casing | C | Metal | Intact | Brown | |
| 18205 | 0.1 | Negative | 3/23/2021 | 10:22:55 | F4 | Wall | A | Drywall | Intact | Green | |
| 18206 | 0.2 | Negative | 3/23/2021 | 10:24:33 | F4 | Wall | B | Drywall | Intact | Green | |
| 18207 | 0.1 | Negative | 3/23/2021 | 10:24:49 | F4 | Wall | C | Drywall | Intact | Green | |
| 18208 | 0.1 | Negative | 3/23/2021 | 10:25:05 | F4 | Wall | D | Drywall | Intact | Green | |
| 18209 | 1.2 | Positive | 3/23/2021 | 10:30:47 | Cafeteria | Wall | A | Drywall | Intact | Yellow | |
| 18210 | 1 | Positive | 3/23/2021 | 10:31:30 | Cafeteria | Wall | C | Drywall | Intact | Yellow | |
| 18211 | 1.4 | Positive | 3/23/2021 | 10:31:59 | Cafeteria | Wall | D | Drywall | Intact | Yellow | |
| 18212 | 1.1 | Positive | 3/23/2021 | 10:32:37 | Cafeteria | Wall | B | Drywall | Intact | Yellow | |
| 18213 | 0.2 | Negative | 3/23/2021 | 10:33:11 | Cafeteria | Door Casing | B | Metal | Intact | Brown | |
| 18214 | 0.7 | Negative | 3/23/2021 | 10:38:06 | F1 | Wall | B | Drywall | Intact | Tan | |
| 18215 | 1.1 | Positive | 3/23/2021 | 10:38:24 | F1 | Wall | C | Drywall | Intact | Tan | |
| 18216 | 0.2 | Negative | 3/23/2021 | 10:39:14 | F1 | Wall | D | Drywall | Intact | Tan | |
| 18217 | 0.2 | Negative | 3/23/2021 | 10:39:30 | F1 | Wall | D | Drywall | Intact | Tan | |
| 18218 | 0.2 | Negative | 3/23/2021 | 10:41:16 | F1 | Door | A | Wood | Deteriorated | Brown | |
| 18219 | -0.1 | Negative | 3/23/2021 | 10:41:30 | F1 | Door Casing | A | Wood | Deteriorated | Brown | |
| 18220 | -0.1 | Negative | 3/23/2021 | 10:41:43 | F1 | Door Jamb | A | Wood | Deteriorated | Brown | |

Make: Viken Detection
Model: Pb200i
Source: ⁵⁷Co
Serial Number: 2510

Amerreco Engineering
54 Michigan Avenue
Valparaiso, IN 46383

XRF Results

Porter County Education Services
 Special Education Learning Facility
 Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|--------------|--------------------|-----------------|------------------|-----------------|--------------------|---------------|----------|----------------|---------------|---------------|--------|
| 18221 | 0.2 | Negative | 3/23/2021 | 10:56:17 | D10 | Wall | A | Drywall | Deteriorated | Yellow | |
| 18222 | 0.2 | Negative | 3/23/2021 | 10:56:33 | D10 | Wall | D | Drywall | Deteriorated | Yellow | |
| 18223 | 0.6 | Negative | 3/23/2021 | 10:56:58 | D10 | Wall | B | Drywall | Deteriorated | Yellow | |
| 18224 | 0.1 | Negative | 3/23/2021 | 10:57:21 | D10 | Wall | C | Drywall | Deteriorated | Yellow | |
| 18225 | 0.1 | Negative | 3/23/2021 | 10:58:34 | D9 | Wall | C | Drywall | Deteriorated | Yellow | |
| 18226 | 0.1 | Negative | 3/23/2021 | 10:58:51 | D9 | Wall | B | Drywall | Deteriorated | Yellow | |
| 18227 | 0.6 | Negative | 3/23/2021 | 10:59:35 | D9 | Wall | D | Drywall | Deteriorated | Yellow | |
| 18228 | 0.1 | Negative | 3/23/2021 | 11:03:18 | D9 | Wall | A | Drywall | Deteriorated | Yellow | |
| 18229 | -0.1 | Negative | 3/23/2021 | 11:05:39 | Boy's Dressing Rm. | Wall | A | Cinder Block | Intact | Blue | |
| 18230 | 0.1 | Negative | 3/23/2021 | 11:05:53 | Boy's Dressing Rm. | Wall | B | Cinder Block | Intact | Blue | |
| 18231 | 0 | Negative | 3/23/2021 | 11:16:30 | Gymnasium | Wall | C | Cinder Block | Intact | Blue | |
| 18232 | 0 | Negative | 3/23/2021 | 11:16:53 | Gymnasium | Wall | B | Cinder Block | Intact | White | |
| 18233 | -0.1 | Negative | 3/23/2021 | 11:17:21 | Gymnasium | Bleachers | B | Wood | Intact | Varnish | |
| 18234 | 0 | Negative | 3/23/2021 | 11:17:31 | Gymnasium | Bleachers | B | Wood | Intact | Varnish | |
| 18235 | 0.2 | Negative | 3/23/2021 | 11:19:32 | D5 | Wall | A | Drywall | Intact | Lt. Green | |
| 18236 | 1 | Positive | 3/23/2021 | 11:19:50 | D5 | Wall | B | Drywall | Intact | Yellow | |
| 18237 | 0 | Negative | 3/23/2021 | 11:20:22 | D5 | Wall | D | Drywall | Intact | Yellow | |
| 18238 | 0.1 | Negative | 3/23/2021 | 11:20:45 | D5 | Wall | C | Drywall | Intact | Lt. Green | |
| 18239 | 0 | Negative | 3/23/2021 | 11:21:35 | D3 | Wall | A | Drywall | Intact | Yellow | |
| 18240 | 1.2 | Positive | 3/23/2021 | 11:21:49 | D3 | Wall | D | Drywall | Intact | Yellow | |
| 18241 | 0.1 | Negative | 3/23/2021 | 11:22:18 | D3 | Wall | B | Drywall | Intact | Yellow | |
| 18242 | 0 | Negative | 3/23/2021 | 11:22:43 | D3 | Wall | C | Drywall | Intact | Yellow | |
| 18243 | 0.2 | Negative | 3/23/2021 | 11:23:23 | D3 | Window Casing | C | Metal | Intact | Black | |
| 18244 | 0.1 | Negative | 3/23/2021 | 11:23:41 | D3 | Radiator | C | Metal | Intact | Brown | |
| 18245 | 0.2 | Negative | 3/23/2021 | 11:24:18 | D3 | Door Casing | B | Metal | Intact | Brown | |
| 18246 | 0.2 | Negative | 3/23/2021 | 11:24:34 | D3 | Shelf | B | Wood | Intact | Brown | |
| 18247 | 0.1 | Negative | 3/23/2021 | 11:27:15 | D Hall | Wall | C | Drywall | Intact | Tan | |
| 18248 | 0.1 | Negative | 3/23/2021 | 11:27:31 | D Hall | Wall | A | Drywall | Intact | Tan | |
| 18249 | -0.1 | Negative | 3/23/2021 | 11:28:32 | Laundry | Shelf | C | Wood | Deteriorated | Yellow | |

Make: Viken Detection
 Model: Pb200i
 Source: ⁵⁷Co
 Serial Number: 2510

Ameresco Engineering
 54 Michigan Avenue
 Valparaiso, IN 46385

XRF Results

Porter County Education Services
 Special Education Learning Facility
 Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|-----------|--------------------|----------|-----------|----------|---------------|-----------|------|--------------|--------------|-----------|--------|
| 18250 | -0.1 | Negative | 3/23/2021 | 11:28:42 | Laundry | Shelf | C | Wood | Deteriorated | Yellow | |
| 18251 | 0.2 | Negative | 3/23/2021 | 11:29:11 | Laundry | Pipe | A | Metal | Deteriorated | Yellow | |
| 18252 | -0.3 | Negative | 3/23/2021 | 11:29:43 | Laundry | Wall | B | Cinder Block | Intact | White | |
| 18253 | -0.2 | Negative | 3/23/2021 | 11:33:46 | Maint. Office | Wall | A | Cinder Block | Intact | Brown | |
| 18254 | 0.1 | Negative | 3/23/2021 | 11:34:11 | Maint. Office | Wall | C | Cinder Block | Intact | Brown | |
| 18255 | 0.5 | Negative | 3/23/2021 | 11:35:23 | C Hall | Wall | D | Drywall | Intact | Tan | |
| 18256 | 0.6 | Negative | 3/23/2021 | 11:35:39 | C Hall | Wall | D | Drywall | Intact | Tan | |
| 18257 | 0.2 | Negative | 3/23/2021 | 11:35:55 | C Hall | Wall | B | Drywall | Intact | Tan | |
| 18258 | 0.2 | Negative | 3/23/2021 | 11:36:17 | C10 | Wall | A | Drywall | Intact | Tan | |
| 18259 | 0.2 | Negative | 3/23/2021 | 11:36:37 | C10 | Wall | B | Drywall | Intact | Yellow | |
| 18260 | 1.1 | Positive | 3/23/2021 | 11:37:01 | C10 | Wall | C | Drywall | Intact | Yellow | |
| 18261 | 1.5 | Positive | 3/23/2021 | 11:41:12 | C10 Office | Wall | A | Drywall | Intact | Yellow | |
| 18262 | 1.5 | Positive | 3/23/2021 | 11:41:36 | C10 Office | Wall | C | Drywall | Intact | Lt. Green | |
| 18263 | 0.1 | Negative | 3/23/2021 | 11:42:58 | C8 | Wall | B | Drywall | Intact | Yellow | |
| 18264 | 0 | Negative | 3/23/2021 | 11:43:18 | C8 | Wall | C | Drywall | Intact | Yellow | |
| 18265 | 0.5 | Negative | 3/23/2021 | 11:43:49 | C8 | Wall | D | Drywall | Intact | Yellow | |
| 18266 | 0.6 | Negative | 3/23/2021 | 11:44:11 | C8 | Wall | D | Drywall | Intact | Yellow | |
| 18267 | 0.2 | Negative | 3/23/2021 | 11:44:29 | C8 | Wall | A | Drywall | Intact | Yellow | |
| 18268 | 0.1 | Negative | 3/23/2021 | 11:46:24 | C6 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18269 | 0 | Negative | 3/23/2021 | 11:46:46 | C6 | Wall | B | Drywall | Intact | Lt. Blue | |
| 18270 | 1.2 | Positive | 3/23/2021 | 11:47:59 | C6 | Wall | C | Drywall | Intact | Lt. Blue | |
| 18271 | 0.1 | Negative | 3/23/2021 | 11:48:39 | C6 | Wall | D | Drywall | Intact | Lt. Blue | |
| 18272 | 1.4 | Positive | 3/23/2021 | 11:50:18 | C6 Office | Wall | D | Drywall | Intact | Lt. Blue | |
| 18273 | 1.5 | Positive | 3/23/2021 | 11:50:53 | C6 Office | Wall | B | Drywall | Intact | Lt. Blue | |
| 18274 | 0.2 | Negative | 3/23/2021 | 11:52:04 | C2 | Wall | C | Drywall | Intact | Lt. Blue | |
| 18275 | 0.1 | Negative | 3/23/2021 | 11:53:19 | C2 | Wall | D | Drywall | Intact | Lt. Blue | |
| 18276 | 0.5 | Negative | 3/23/2021 | 11:53:39 | C2 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18277 | 0.6 | Negative | 3/23/2021 | 11:54:02 | C2 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18278 | 0 | Negative | 3/23/2021 | 11:56:18 | C1 | Wall | A | Cinder Block | Intact | White | |

Make: Viken Detection
 Model: Pb200i
 Source: ⁵⁷Co
 Serial Number: 2510

Ameresco Engineering
 54 Michigan Avenue
 Valparaiso, IN 46385

XRF Results

Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|--------------|--------------------|-----------------|------------------|-----------------|-------------------|-------------|----------|----------------|---------------|-----------------|--------|
| 18279 | 0 | Negative | 3/23/2021 | 11:56:32 | C1 | Wall | C | Cinder Block | Intact | White | |
| 18280 | -0.1 | Negative | 3/23/2021 | 11:57:02 | C1 | Pipe | A | Metal | Intact | White | |
| 18281 | 0.6 | Negative | 3/23/2021 | 11:57:12 | C1 | Pipe | A | Metal | Intact | White | |
| 18282 | -0.2 | Negative | 3/23/2021 | 11:58:20 | C4 | Wall | A | Cinder Block | Intact | White | |
| 18283 | -0.2 | Negative | 3/23/2021 | 11:58:44 | C4 | Wall | B | Cinder Block | Intact | White | |
| 18284 | 0 | Negative | 3/23/2021 | 11:59:27 | C4 | Wall | C | Cinder Block | Intact | White | |
| 18285 | -0.1 | Negative | 3/23/2021 | 12:00:33 | C4 Pool Rm. | Wall | A | Cinder Block | Intact | Lt. Blue | |
| 18286 | -0.2 | Negative | 3/23/2021 | 12:00:54 | C4 Pool Rm. | Wall | B | Cinder Block | Intact | Yellow | |
| 18287 | 0 | Negative | 3/23/2021 | 12:06:30 | B14 | Wall | A | Cinder Block | Intact | Tan | |
| 18288 | 0.1 | Negative | 3/23/2021 | 12:06:43 | B14 | Wall | D | Cinder Block | Intact | Tan | |
| 18289 | 0.4 | Negative | 3/23/2021 | 12:07:09 | B14 | Door Casing | D | Metal | Intact | Brown | |
| 18290 | 0.2 | Negative | 3/23/2021 | 12:12:08 | B13 | Wall | C | Drywall | Intact | Tan | |
| 18291 | 1.4 | Positive | 3/23/2021 | 12:12:37 | B13 | Wall | C | Drywall | Intact | Tan | |
| 18292 | 0.1 | Negative | 3/23/2021 | 12:13:09 | B13 | Wall | A | Drywall | Intact | Tan | |
| 18293 | 0.6 | Negative | 3/23/2021 | 12:13:27 | B13 | Wall | D | Drywall | Intact | Tan | |
| 18294 | 0.1 | Negative | 3/23/2021 | 12:14:16 | B13 Closet | Wall | A | Wood | Deteriorated | White | |
| 18295 | 0.1 | Negative | 3/23/2021 | 12:14:29 | B13 Closet | Wall | C | Wood | Deteriorated | White | |
| 18296 | 1 | Positive | 3/23/2021 | 12:15:22 | B13 Office | Wall | A | Wood | Intact | Orange | |
| 18297 | 1.6 | Positive | 3/23/2021 | 12:15:54 | B13 Office | Wall | C | Wood | Intact | Yellow | |
| 18298 | 0.6 | Negative | 3/23/2021 | 12:17:05 | B11 | Wall | B | Drywall | Intact | Yellow | |
| 18299 | 0.6 | Negative | 3/23/2021 | 12:17:26 | B11 | Wall | B | Drywall | Intact | Yellow | |
| 18300 | 0.1 | Negative | 3/23/2021 | 12:17:48 | B11 | Wall | A | Drywall | Intact | Yellow | |
| 18301 | 1.1 | Positive | 3/23/2021 | 12:18:05 | B11 | Wall | B | Drywall | Intact | Yellow | |
| 18302 | 1.1 | Positive | 3/23/2021 | 12:23:10 | B Hall | Wall | A | Drywall | Intact | Tan | |
| 18303 | 0.3 | Negative | 3/23/2021 | 12:23:34 | B Hall | Wall | C | Drywall | Intact | Tan | |
| 18304 | 0.1 | Negative | 3/23/2021 | 12:25:02 | B8 | Wall | C | Drywall | Intact | Tan | |
| 18305 | 1.1 | Positive | 3/23/2021 | 12:25:17 | B8 | Wall | D | Drywall | Intact | Tan | |
| 18306 | 1.1 | Positive | 3/23/2021 | 12:26:04 | B8 Office | Wall | D | Drywall | Intact | Tan | |
| 18307 | 1.6 | Positive | 3/23/2021 | 12:29:43 | B6 | Wall | A | Drywall | Intact | Lt. Blue | |

Make: Viken Detection

Model: Pb200i

Source: ⁵⁷Co

Serial Number: 2510

Ameresco Engineering
54 Michigan Avenue
Valparaiso, IN 46385

XRF Results

Porter County Education Services
 Special Education Learning Facility
 Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|--------------|--------------------|-----------------|------------------|-----------------|-----------|-------------|----------|----------------|---------------|--------------|--------|
| 18308 | 0.1 | Negative | 3/23/2021 | 12:29:59 | B6 | Wall | C | Drywall | Intact | Lt. Blue | |
| 18309 | 0.6 | Negative | 3/23/2021 | 13:27:29 | B1 | Wall | B | Drywall | Intact | Yellow | |
| 18310 | 0.1 | Negative | 3/23/2021 | 13:28:00 | B1 | Wall | C | Drywall | Intact | Yellow | |
| 18311 | 0.2 | Negative | 3/23/2021 | 13:28:19 | B1 | Wall | D | Drywall | Intact | Yellow | |
| 18312 | 0.2 | Negative | 3/23/2021 | 13:28:36 | B1 | Wall | A | Drywall | Intact | Yellow | |
| 18313 | 0.6 | Negative | 3/23/2021 | 13:29:08 | B1 | Wall | B | Drywall | Intact | Yellow | |
| 18314 | 0.6 | Negative | 3/23/2021 | 13:29:53 | B1 Closet | Wall | B | Drywall | Intact | Yellow | |
| 18315 | 0.3 | Negative | 3/23/2021 | 13:33:50 | B2 | Wall | A | Drywall | Intact | Tan | |
| 18316 | 0.3 | Negative | 3/23/2021 | 13:34:05 | B2 | Wall | B | Drywall | Intact | Tan | |
| 18317 | 0.3 | Negative | 3/23/2021 | 13:34:20 | B2 | Wall | C | Drywall | Intact | Tan | |
| 18318 | 0.2 | Negative | 3/23/2021 | 13:34:36 | B2 | Wall | D | Drywall | Intact | Tan | |
| 18319 | 0.5 | Negative | 3/23/2021 | 13:40:41 | G1 | Wall | D | Drywall | Intact | White | |
| 18320 | 1.5 | Positive | 3/23/2021 | 13:40:56 | G1 | Wall | C | Drywall | Intact | White | |
| 18321 | 0.2 | Negative | 3/23/2021 | 13:41:17 | G1 | Wall | B | Drywall | Intact | White | |
| 18322 | 0.1 | Negative | 3/23/2021 | 13:42:01 | G1 | Wall | A | Drywall | Intact | Blue | |
| 18323 | 1.4 | Positive | 3/23/2021 | 13:49:54 | G4 | Wall | A | Drywall | Intact | White | |
| 18324 | 0.2 | Negative | 3/23/2021 | 13:50:20 | G4 | Wall | B | Drywall | Intact | White | |
| 18325 | 0.2 | Negative | 3/23/2021 | 13:50:39 | G4 | Wall | C | Drywall | Intact | Blue | |
| 18326 | 0.6 | Negative | 3/23/2021 | 13:51:01 | G4 | Wall | D | Drywall | Intact | Blue | |
| 18327 | 0.2 | Negative | 3/23/2021 | 13:58:59 | G5 | Wall | A | Drywall | Intact | White | |
| 18328 | 0.1 | Negative | 3/23/2021 | 13:59:15 | G5 | Wall | B | Drywall | Intact | White | |
| 18329 | 0.1 | Negative | 3/23/2021 | 13:59:43 | G5 | Wall | C | Drywall | Intact | Blue | |
| 18330 | 0.1 | Negative | 3/23/2021 | 14:00:19 | G5 | Radiator | D | Metal | Intact | Blue | |
| 18331 | 0.1 | Negative | 3/23/2021 | 14:06:36 | G6 | Wall | A | Drywall | Intact | Blue | |
| 18332 | 0.1 | Negative | 3/23/2021 | 14:06:56 | G6 | Wall | B | Drywall | Intact | White | |
| 18333 | 0.6 | Negative | 3/23/2021 | 14:07:17 | G6 | Wall | C | Drywall | Intact | White | |
| 18334 | 0.7 | Negative | 3/23/2021 | 14:07:37 | G6 | Wall | C | Drywall | Intact | White | |
| 18335 | 0.1 | Negative | 3/23/2021 | 14:07:58 | G6 | Wall | D | Drywall | Intact | White | |
| 18336 | 0.1 | Negative | 3/23/2021 | 14:10:00 | G6 | Table | B | Wood | Deteriorated | White | |

Make: Viken Detection
 Model: Pb200i
 Source: ⁵⁷Co
 Serial Number: 2510

Ametreco Engineering
 54 Michigan Avenue
 Valparaiso, IN 46385

XRF Results

**Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385**

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|--------------|--------------------|-----------------|------------------|-----------------|----------------------|-------------|----------|----------------|---------------|------------------|--------|
| 18337 | 0 | Negative | 3/23/2021 | 14:17:46 | G7 | Wall | A | Drywall | Intact | Lt. Green | |
| 18338 | 1.4 | Positive | 3/23/2021 | 14:18:09 | G7 | Wall | B | Drywall | Intact | Lt. Green | |
| 18339 | 1.3 | Positive | 3/23/2021 | 14:18:31 | G7 | Wall | C | Drywall | Intact | Lt. Green | |
| 18340 | 1.4 | Positive | 3/23/2021 | 14:18:52 | G7 | Wall | D | Drywall | Intact | Lt. Green | |
| 18341 | 1.5 | Positive | 3/23/2021 | 14:29:12 | G Hall | Wall | B | Drywall | Intact | Tan | |
| 18342 | 0.6 | Negative | 3/23/2021 | 14:29:28 | G Hall | Wall | D | Drywall | Intact | Tan | |
| 18343 | 0.7 | Negative | 3/23/2021 | 14:30:19 | G12 | Wall | A | Drywall | Intact | White | |
| 18344 | 0.6 | Negative | 3/23/2021 | 14:30:44 | G12 | Wall | A | Drywall | Intact | White | |
| 18345 | 0.1 | Negative | 3/23/2021 | 14:31:02 | G12 | Wall | B | Drywall | Intact | White | |
| 18346 | 0.2 | Negative | 3/23/2021 | 14:31:20 | G12 | Wall | C | Drywall | Intact | Blue | |
| 18347 | 1.4 | Positive | 3/23/2021 | 14:31:52 | G12 | Wall | D | Drywall | Intact | White | |
| 18348 | 0.3 | Negative | 3/23/2021 | 14:33:37 | G12 | Vent Cover | A | Metal | Intact | White | |
| 18349 | 1.5 | Positive | 3/23/2021 | 14:40:56 | Nurses Office | Wall | A | Drywall | Intact | White | |
| 18350 | 0.2 | Negative | 3/23/2021 | 14:41:15 | Nurses Office | Wall | C | Drywall | Intact | White | |
| 18351 | 1.4 | Positive | 3/23/2021 | 14:41:37 | Nurses Office | Wall | B | Drywall | Intact | White | |
| 18352 | 0.1 | Negative | 3/23/2021 | 14:43:35 | H Hall | Wall | B | Drywall | Intact | Tan | |
| 18353 | 0.1 | Negative | 3/23/2021 | 14:43:49 | H Hall | Wall | A | Drywall | Intact | Tan | |
| 18354 | 0.1 | Negative | 3/23/2021 | 14:44:10 | H Hall | Wall | D | Drywall | Intact | Tan | |
| 18355 | 0.1 | Negative | 3/23/2021 | 14:44:36 | H Hall | Locker | D | Metal | Intact | Green | |
| 18356 | 0.1 | Negative | 3/23/2021 | 14:45:28 | H2 | Wall | A | Drywall | Intact | Tan | |
| 18357 | 0.2 | Negative | 3/23/2021 | 14:45:44 | H2 | Wall | B | Drywall | Intact | Tan | |
| 18358 | 0.1 | Negative | 3/23/2021 | 14:45:59 | H2 | Wall | C | Drywall | Intact | Tan | |
| 18359 | 0 | Negative | 3/23/2021 | 14:46:29 | H12 | Wall | A | Drywall | Intact | Tan | |
| 18360 | 0.1 | Negative | 3/23/2021 | 14:46:46 | H12 | Wall | C | Drywall | Intact | Tan | |
| 18361 | 0.1 | Negative | 3/23/2021 | 14:47:30 | H19 | Wall | A | Drywall | Intact | White | |
| 18362 | -0.1 | Negative | 3/23/2021 | 14:47:45 | H19 | Wall | B | Drywall | Intact | White | |
| 18363 | 0.1 | Negative | 3/23/2021 | 14:48:04 | H19 | Wall | D | Drywall | Intact | White | |
| 18364 | 0.1 | Negative | 3/23/2021 | 14:53:58 | H18 | Wall | D | Drywall | Intact | White | |
| 18365 | 0.2 | Negative | 3/23/2021 | 14:54:14 | H18 | Wall | C | Drywall | Intact | White | |

Make: Viken Detection

Model: Pb200i

Source: ⁵⁷ Co

Serial Number: 2510

Ameretco Engineering
54 Michigan Avenue
Valparaiso, IN 46385

XRF Results

Porter County Education Services
 Special Education Learning Facility
 Valparaiso, IN 46385

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|-----------|--------------------|----------|-----------|----------|------|-------------|------|--------------|-----------|----------|--------|
| 18366 | 0.1 | Negative | 3/23/2021 | 14:54:43 | H17 | Wall | A | Drywall | Intact | White | |
| 18367 | 0.1 | Negative | 3/23/2021 | 14:54:59 | H17 | Wall | B | Drywall | Intact | White | |
| 18368 | 0.1 | Negative | 3/23/2021 | 15:01:12 | H5 | Wall | A | Drywall | Intact | White | |
| 18369 | 0.1 | Negative | 3/23/2021 | 15:01:28 | H5 | Wall | B | Drywall | Intact | White | |
| 18370 | 0.1 | Negative | 3/23/2021 | 15:01:48 | H5 | Wall | C | Drywall | Intact | White | |
| 18371 | 0.1 | Negative | 3/23/2021 | 15:02:03 | H5 | Wall | D | Drywall | Intact | White | |
| 18372 | 0.2 | Negative | 3/23/2021 | 15:07:37 | H10 | Wall | A | Cinder Block | Intact | White | |
| 18373 | 0.1 | Negative | 3/23/2021 | 15:07:58 | H10 | Door | A | Metal | Intact | Brown | |
| 18374 | 0.1 | Negative | 3/23/2021 | 15:10:15 | J4 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18375 | 0.1 | Negative | 3/23/2021 | 15:10:33 | J4 | Wall | D | Cinder Block | Intact | Lt. Blue | |
| 18376 | -0.1 | Negative | 3/23/2021 | 15:11:09 | J3 | Wall | A | Wood | Intact | Lt. Blue | |
| 18377 | 0.1 | Negative | 3/23/2021 | 15:11:29 | J3 | Wall | D | Drywall | Intact | Lt. Blue | |
| 18378 | 0.1 | Negative | 3/23/2021 | 15:13:38 | J5 | Wall | A | Drywall | Intact | Lt. Blue | |
| 18379 | 0.1 | Negative | 3/23/2021 | 15:14:00 | J5 | Wall | C | Drywall | Intact | Lt. Blue | |
| 18380 | -0.1 | Negative | 3/23/2021 | 15:15:38 | J10 | Wall | B | Cinder Block | Intact | White | |
| 18381 | -0.1 | Negative | 3/23/2021 | 15:16:57 | J8 | Wall | A | Cinder Block | Intact | White | |
| 18382 | -0.1 | Negative | 3/23/2021 | 15:17:14 | J8 | Wall | C | Cinder Block | Intact | White | |
| 18383 | -0.1 | Negative | 3/23/2021 | 15:17:30 | J8 | Wall | D | Cinder Block | Intact | White | |
| 18384 | 0 | Negative | 3/23/2021 | 15:20:17 | J7 | Wall | A | Cinder Block | Intact | White | |
| 18385 | 0 | Negative | 3/23/2021 | 15:20:33 | J7 | Wall | C | Cinder Block | Intact | White | |
| 18386 | 0.1 | Negative | 3/23/2021 | 15:25:05 | A4 | Wall | B | Drywall | Intact | Tan | |
| 18387 | 0.1 | Negative | 3/23/2021 | 15:25:23 | A4 | Wall | C | Drywall | Intact | Tan | |
| 18388 | 0.2 | Negative | 3/23/2021 | 15:25:43 | A4 | Wall | D | Drywall | Intact | Tan | |
| 18389 | -0.1 | Negative | 3/23/2021 | 15:26:06 | A4 | Door | B | Wood | Intact | Brown | |
| 18390 | 0.1 | Negative | 3/23/2021 | 15:26:25 | A4 | Door Casing | B | Metal | Intact | Gray | |
| 18391 | 0.1 | Negative | 3/23/2021 | 15:26:58 | A4 | Radiator | C | Metal | Intact | Brown | |
| 18392 | 0.6 | Negative | 3/23/2021 | 15:30:21 | A14 | Wall | B | Drywall | Intact | Tan | |
| 18393 | 0.6 | Negative | 3/23/2021 | 15:30:34 | A14 | Wall | B | Drywall | Intact | Tan | |
| 18394 | 0.1 | Negative | 3/23/2021 | 15:31:09 | A13 | Wall | B | Drywall | Intact | Tan | |

Make: Viken Detection
 Model: Pb2001
 Source: ⁵⁷Co
 Serial Number: 2510

Ameresco Engineering
 54 Michigan Avenue
 Valparaiso, IN 46385

XRF Results

**Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385**

| Reading # | mg/cm ² | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|--------------|--------------------|-----------------|------------------|-----------------|------------|--------------------|----------|----------------|---------------|------------------|--------|
| 18395 | 0.1 | Negative | 3/23/2021 | 15:31:24 | A13 | Wall | D | Drywall | Intact | Tan | |
| 18396 | 0.8 | Negative | 3/23/2021 | 15:36:08 | A9 | Wall | D | Drywall | Intact | Tan | |
| 18397 | 0.8 | Negative | 3/23/2021 | 15:36:33 | A9 | Wall | A | Drywall | Intact | Tan | |
| 18398 | 0.2 | Negative | 3/23/2021 | 15:37:06 | A22 | Wall | B | Drywall | Intact | Tan | |
| 18399 | 0.1 | Negative | 3/23/2021 | 15:37:26 | A22 | Wall | C | Drywall | Intact | Tan | |
| 18400 | 0.7 | Negative | 3/23/2021 | 15:37:40 | A22 | Wall | D | Drywall | Intact | Tan | |
| 18401 | 0 | Negative | 3/23/2021 | 15:38:10 | A22 | Wall | A | Drywall | Intact | Tan | |
| 18402 | 1.3 | Positive | 3/23/2021 | 15:38:47 | A20 | Wall | A | Drywall | Intact | Gray | |
| 18403 | 0.2 | Negative | 3/23/2021 | 15:39:24 | A20 | Wall | C | Drywall | Intact | Tan | |
| 18404 | 0.2 | Negative | 3/23/2021 | 15:57:44 | Exterior | Siding | C | Metal | Deteriorated | Gray | |
| 18405 | 0.1 | Negative | 3/23/2021 | 15:58:01 | Exterior | Siding | C | Metal | Deteriorated | Gray | |
| 18406 | -0.1 | Negative | 3/23/2021 | 15:58:33 | Exterior | Soffit | C | Plaster | Deteriorated | White | |
| 18407 | 0.1 | Negative | 3/23/2021 | 16:00:17 | Exterior | Fascia | C | Metal | Deteriorated | White | |
| 18408 | 0.1 | Negative | 3/23/2021 | 16:00:37 | Exterior | Window Lintel | C | Metal | Deteriorated | Black | |
| 18409 | 0.2 | Negative | 3/23/2021 | 16:01:30 | Exterior | Vent Lintel | C | Metal | Deteriorated | Red | |
| 18410 | 0.2 | Negative | 3/23/2021 | 16:08:24 | Exterior | Fascia | A | Metal | Deteriorated | White | |
| 18411 | -0.1 | Negative | 3/23/2021 | 16:08:47 | Exterior | Soffit | A | Plaster | Intact | White | |
| 18412 | 0.3 | Negative | 3/23/2021 | 16:09:23 | Exterior | Post | A | Metal | Intact | Brown | |
| 18413 | 0.1 | Negative | 3/23/2021 | 16:10:54 | Exterior | Fascia | B | Metal | Intact | White | |
| 18414 | -0.1 | Negative | 3/23/2021 | 16:11:13 | Exterior | Soffit | B | Plaster | Intact | White | |
| 18415 | 0.2 | Negative | 3/23/2021 | 16:13:09 | Exterior | Soffit | D | Plaster | Intact | White | |
| 18416 | -0.1 | Negative | 3/23/2021 | 16:13:30 | Exterior | Fascia | D | Metal | Intact | White | |
| 18417 | 0.2 | Negative | 3/23/2021 | 16:14:33 | Exterior | Siding | A | Metal | Intact | Blue | |
| 18418 | 0.2 | Negative | 3/23/2021 | 16:15:41 | Exterior | Siding | D | Metal | Intact | Blue | |
| 18419 | 0.1 | Negative | 3/23/2021 | 16:16:00 | Exterior | Door | D | Metal | Intact | White | |
| 18420 | 0.3 | Negative | 3/23/2021 | 16:16:44 | Exterior | Basketball Goal | D | Metal | Deteriorated | Silver | |
| 18421 | -0.1 | Negative | 3/23/2021 | 16:17:29 | Exterior | Sand Box | C | Wood | Deteriorated | Blue | |
| 18422 | 0.3 | Negative | 3/23/2021 | 16:18:07 | Exterior | Floor | C | Concrete | Deteriorated | Yellow | |
| 18423 | 1.1 | Positive | 3/23/2021 | 16:25:10 | | Calibration | | | | 1.0 Front | |

Make: Viken Detection

Model: Pb200i

Source: ⁵⁷Co

Serial Number: 2510

Ameretco Engineering
54 Michigan Avenue
Valparaiso, IN 46385


XRF Results


Porter County Education Services
Special Education Learning Facility
Valparaiso, IN 46385

| Reading # | mg/cm2 | Result | Date | Time | Room | Component | Side | Substrate | Condition | Color | Note 1 |
|-----------|--------|----------|-----------|----------|------|-------------|------|-----------|-----------|-------|-----------|
| 18424 | 1 | Positive | 3/23/2021 | 16:25:22 | | Calibration | | | | | 1.0 Front |
| 18425 | 1.1 | Positive | 3/23/2021 | 16:25:35 | | Calibration | | | | | 1.0 Front |

Make: Vikan Detection
Model: Pb200i
Source: ^{57}Co
Serial Number: 2510

Ameresco Engineering
54 Michigan Avenue
Valparaiso, IN 46383





DRAWING NOT TO SCALE. FOR
REPRESENTATIONAL PURPOSES ONLY.

SHEET 2 OF 2
FIGURE

2

IDENTIFIED LEAD-BASED PAINT
LIMITED LEAD-BASED PAINT SURVEY
PORTER COUNTY SELF
VALPARAISO 750 RANSOM ROAD INDIANA

| DRAWN: | NO. | REVISION | BY | DATE |
|---------------------|-----|----------|----|------|
| L. SALTER | | | | |
| DESIGNED: J. RUGG | | | | |
| APPRV'D: J. BLOSKY | | | | |
| DATE: AUG. 16, 2021 | | | | |
| PROJECT NUMBER: | | | | |
| 21.1387.3 | | | | |



AMERECO, INC.
CONSULTING ENGINEERS-PROJECT MANAGERS
54 MICHIGAN AVENUE
VALPARAISO, IN 46383 219-531-0531

Photographic Documentation
Porter County SELF School
750 Ransom Road
Valparaiso IN 46385




1. Wallpaper Containing Lead-Based Paint – Room G4



2. Closeup of Lead-Based Paint Wallpaper Texture –
Room G4

Amereco, Inc.
54 Michigan Avenue
Valparaiso, IN 46383

Photographic Documentation
Porter County SELF School
750 Ransom Road
Valparaiso IN 46385



3. Closeup of Lead-Based Paint Wallpaper Texture –
Cafeteria Lunchroom

Amereco, Inc.
54 Michigan Avenue
Valparaiso, IN 46383



30105 Beverly Road
Romulus, MI 48174
Ph: 734-629-8161; Fax: 734-629-8431

REVISED REPORT

Certificate of Analysis: Lead In Dust Wipe by EPA Method 7000B/3050B*

Client : Amereco Engineering
54 Michigan Avenue
Valparaiso, IN 46383
Attn : Zach Heine Email : labresults@amerecoeng.com
Phone : 219-531-0531 Fax :

AAT Project : 700905
Sampling Date : 08/03/2021
Date Received : 08/04/2021
Date Analyzed : 08/04/2021
Date Reported : 8/5/2021 2:09:18PM

Client Project : 21.1387.3

Project Location : 750 RANSOM RD VALPARAISO IN

| Lab Sample ID | Client Code | Sample Description | Length (inch) | Width (inch) | Area (Sq ft) | Results Lead µg/ft² * |
|---------------|-------------|----------------------------|---------------|--------------|--------------|-----------------------|
| 6632317 | 750-W01 | CAFETERIA LUNCHRM CONC F | 12 | 12 | 1.00 | <5.00 |
| 6632318 | 750-W02 | CAFETERIA LUNCHRM MTL B WS | 2 | 12 | 0.17 | <30.00 |
| 6632319 | 750-W03 | RM D6 TILE F | 12 | 12 | 1.00 | <5.00 |
| 6632320 | 750-W04 | RM D5 MTL C WS | 2 | 12 | 0.17 | <30.00 |
| 6632321 | 750-W05 | RM D3 CRPT F | 12 | 12 | 1.00 | <5.00 |
| 6632322 | 750-W06 | RM D3 MTL C WS | 2 | 12 | 0.17 | <30.00 |
| 6632323 | 750-W07 | D HALL CONC F | 12 | 12 | 1.00 | <5.00 |
| 6632324 | 750-W08 | C HALL CONC F | 12 | 12 | 1.00 | <5.00 |
| 6632325 | 750-W09 | RM C6 CRPT F | 12 | 12 | 1.00 | <5.00 |
| 6632326 | 750-W10 | RM C6 MTL D WS | 2 | 12 | 0.17 | <30.00 |
| 6632327 | 750-W11 | RM G4 CRPT F | 12 | 12 | 1.00 | <5.00 |
| 6632328 | 750-W12 | RM G4 MTL B WS | 2 | 12 | 0.17 | <30.00 |
| 6632329 | 750-W13 | NURSES OFFICE CRPT F | 12 | 12 | 1.00 | <5.00 |
| 6632330 | 750-W14 | RM A20 CRPT F | 12 | 12 | 1.00 | <5.00 |

Comments: +Updated address per client email

Analyst Signature

Samia Alkatie

ND = Not Detected, N/A = Not Available, RL = Reporting Limit, Analytical Reporting Limit is 5 ug/sample. For true values assume (2) significant figures.
AAT internal SOP S205. The method and batch QC are acceptable unless otherwise stated. EPA Regulatory Limits: 10 ug/ft² (Floors,
Carpeted/Uncarpeted), 100 ug/ft² (Window Sill/Stools), 400ug/ft² (Window Trough/Wall/Ext Concrete Surfaces). HUD Grantee Regulatory Limits: 10
ug/ft² (Interior Floors), 40 ug/ft² (Porch Floors), 100 ug/ft² (Window Sills), 100 ug/ft² (Window Troughs). The laboratory operates in accord with ISO
17025 guidelines and holds limited scopes of accreditation under AIHA-LAP and NY State DOH ELAP programs. These results are submitted pursuant to
AAT, LLC current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. Analytical results relate to
the samples as received by the lab, AAT will not assume any liability or responsibility for the manner in which the results are used or interpreted. All
Quality Control requirements for the samples this report contains have been met. AAT does not blank correct reported values. Sample data apply only to
items analyzed. Results are calculated with wipe dimensions supplied by client. Reproduction of this document other than in its entirety is not authorized
by AAT, LLC. * = Validated modified method. Samples are stored for 15 days following report date.



| Sample | Client Code | Analysis Requested | Completed | Analyst |
|--------|-------------|--------------------|-----------|---------|
|--------|-------------|--------------------|-----------|---------|

Revision History

| Job # | Sample | Revision Date | Revised By | Comment |
|--------|--------|---------------|-------------|-----------------------------------|
| 700905 | 0 | 08/05/2021 | Matt Porter | +Updated address per client email |

This report is intended for use solely by the individual or entity to which it is addressed. It may contain information that is privileged, confidential and otherwise exempt by law from disclosure. If the reader of this information is not the intended recipient or an employee of its intended recipient, you are herewith notified that any dissemination, distribution or copying of this information is strictly prohibited. If you have received this information in error, please notify AAT immediately. Thank you.

AIHA LAP-Lab ID #100986, NY State DOH ELAP-Lab ID #11864, State of Ohio-Lab ID # 10042

Date Printed: 08/05/2021 2:09PM

AAT Project: 700905

Performance Characteristic Sheet

EFFECTIVE DATE: December 1, 2020

MANUFACTURER AND MODEL:

Make: *Viken Detection* (previously Heuresis)
Models: *Model Pb200i*
Source: *⁵⁷Co, 5 mCi (nominal – new source)*

FIELD OPERATION GUIDANCE

ACTION LEVEL SETTING:

0.5 mg/cm²

OPERATING PARAMETERS:

Action Level mode

XRF CALIBRATION CHECK LIMITS:

0.8 to 1.2 mg/cm² (inclusive) at Action Level setting = 1.0 mg/cm²

SUBSTRATE CORRECTION:

Not applicable

INCONCLUSIVE RANGE OR THRESHOLD:

| ACTION LEVEL MODE READING DESCRIPTION | SUBSTRATE | INCONCLUSIVE RANGE (mg/cm ²) |
|---|-----------|---|
| Results not corrected for substrate bias on any substrate | Brick | 0.4 – 0.6 |
| | Concrete | 0.4 – 0.6 |
| | Drywall | 0.4 – 0.6 |
| | Metal | 0.4 – 0.6 |
| | Plaster | 0.4 – 0.6 |
| | Wood | 0.4 – 0.6 |

BACKGROUND INFORMATION

EVALUATION DATA SOURCE AND DATE:

This sheet is supplemental information to be used in conjunction with Chapter 7 of the *HUD Guidelines for the Evaluation and Control of Lead-Based Paint Hazards in Housing*, 2012 Edition ("HUD Guidelines"). Performance parameters shown on this sheet are calculated using test results on building components in the HUD archive. Testing was conducted on 146 test samples in January 2020, with two separate instruments running software version Pb200i 5.0 (DEBUG version) in Action Level test mode. The actual source strength of each instrument on the day of testing was approximately 2.9 mCi; source ages were approximately 9 months.

OPERATING PARAMETERS

Performance parameters shown in this sheet are applicable only when properly operating the instrument using the manufacturer's instructions and procedures described in Chapter 7 of the *HUD Guidelines*.

XRF CALIBRATION CHECK:

The calibration of the XRF instrument should be checked with the Action Level set to 1.0 mg/cm² using the paint film nearest 1.0 mg/cm² in the NIST Standard Reference Material (SRM) used (e.g., for NIST SRM 2579, use the 1.02 mg/cm² film; for NIST SRM 2579a, use the 1.04 mg/cm² film).

If the average (rounded to 1 decimal place) of three readings is outside the acceptable calibration check range, follow the manufacturer's instructions to bring the instrument into control before XRF testing proceeds.

EVALUATING THE QUALITY OF XRF TESTING:

Randomly select ten testing combinations for retesting from each house or from two randomly selected units in multifamily housing.

Conduct XRF re-testing at the ten testing combinations selected for retesting.

Determine if the XRF testing in the units or house passed or failed the test by applying the steps below. Compute

the Retest Tolerance Limit by the following steps:

Determine XRF results for the original and retest XRF readings. In single-family and multi-family housing, a result is defined as a single reading. Therefore, there will be ten original and ten retest XRF results for each house or for the two selected units.

Calculate the average of the original XRF result and the retest XRF result for each testing combination.

Square the average for each testing combination.

Add the ten squared averages together. Call this quantity C.

Multiply the number C by 0.0072. Call this quantity D.

Add the number 0.032 to D. Call this quantity E.

Take the square root of E. Call this quantity F.

Multiply F by 1.645. The result is the Retest Tolerance Limit.

Compute the average of all ten original XRF readings.

Compute the average of all ten re-test XRF readings.

Find the absolute difference of the two averages.

If the difference is less than the Retest Tolerance Limit, the inspection has passed the retest. If the difference of the overall averages equals or exceeds the Retest Tolerance Limit, this procedure should be repeated with ten new testing combinations. If the difference of the overall averages is equal to or greater than the Retest Tolerance Limit a second time, then the inspection should be considered deficient.

Use of this procedure is estimated to produce a spurious result approximately 1% of the time. That is, results of this procedure will call for further examination when no examination is warranted in approximately 1 out of 100 dwelling units tested.

TESTING TIMES:

The instrument time to take a reading varied within a narrow range from 5 to 6 seconds, with a small number (3%) of longer times from 7 to 11 seconds. The longer readings were almost all on wood substrates. This range of reading times applies only to instruments with the same source strength as those tested (2.9 mCi at the time of PCS testing). Instruments with stronger sources will have shorter reading times and those with weaker sources, longer reading times.

CLASSIFICATION OF RESULTS:

XRF results are classified as **positive** if they are **greater than or equal** to 0.6 mg/cm², **negative** if they are **less than or equal** to 0.4 mg/cm² and **inconclusive** if they are **equal** to 0.5 mg/cm².

DOCUMENTATION:

This XRF Performance Characteristic Sheet (PCS) was developed by QuanTech, Inc., under a contract with the U.S. Department of Housing and Urban Development, Office of Lead Hazard Control and Healthy Homes.

A report titled *Methodology for XRF Performance Characteristic Sheets* (EPA 747-R-95-008) provides an explanation of the statistical methodology used to develop Performance Characteristic Sheets at the Federal standard (Action Level) of 1.0 mg/cm², and provides empirical results from using the recommended inconclusive ranges or thresholds for specific XRF instruments. The report may be downloaded at <http://www2.epa.gov/lead/methodology-xrf-performance-characteristic-sheets-epa-747-r-95-008-september-1997>. The methodology was subsequently generalized by QuanTech for application to other Action Levels.